COMPLETION REPORT

1. Name of Work : **IMPROVEMENTS TO ROADS IN WARD NO 13 SHETTYHALLI SUB DIVISION**

2. Sanctioned Estimate No. & Dt : SE/DZ/T3/98/2020-21 7-11-2020

3. Head of Account which is Chargeable : P code – 1771

4. Work Order No. & Dt : EE/DD/20/1T2/2020-21

5. Name of Contractor : **SRI. KEMPARAJU . N**

6a. Time stipulated for completion of work :

6b. Delay in execution of work : --

7. Measurement recorded in : M.B. No. 667/17-18

8. Check measurement of the Asst. : M.B. No. 667/17-18 Page No. 66626 to

Asst. Exe. Eng. / Exe. Eng :

9. Name of the Office / Official : Page No. 66699

incharge of the work :

a) Asst. Engineer : Venkateshappa

b) Asst. Exe. Engineer : Jawardhan

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
Rs 25.00 lakhs	Rs 2376821=00	-	Rs 123179=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.

2) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Assistant Executive Engineer
Shettyhalli Sub Division

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, 73.

EXECUTIVE ENGINEER
DIVISION
BBMP